BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department :- Chief Engineer, Lakes

COMPLETION REPORT

1	Completion Report of the work			Development of Green Space & Parks to Vin Field Layout Main Road park ward no.5 Jakkur, (Yelahanka Zone)		
2	Sanctioned Estimate no and date			Rs.2,29,36,000.00 CE(Lakes)/TS/22/2017-18 Dt: 15.11.2017		
3	Name of Contractor			Sri.Mahesh K.N		
4	Time stipulated for completion of work			Till 31-07-2020		
5	Date of commencement			20.03.2018		
6	Date of completion			31-07-2020		
7	Measurement recorded MB No					
8	Name of office/officials in charge of work					
	1) Executive Engineer			Sri. Jagannathrao T & Sri. Venkatesh.L		
	2) Asst. Executive Engineer			Smt.Bhupradha		
	3) Assitant Engineer			Sapna N.K		
9	Estimated amount	Tendered Amount	Amount claimed as per actuals	Excess	Savings	Remarks
	Rs.2,29,36,000.00	Rs. 2,24,81,614.00	Rs.2,23,36,452.00	Nil	Rs.1,45,162.00	-

1) Cerified that the above work has been completed within stipulated time

2) Certified that the above work has been executed satisfactorily

14/10/2020
Assistant Engineer
Lakes, BBMP

14/10/2020
Asst. Executive Engineer
Lakes, BBMP

T.Venkatesh 31/12/2020
Executive Engineer
Lakes, BBMP

31/12/2020
Chief Engineer
Lakes, BBMP

Scanned by CamScanner